

Stone House Project

Aug 2020 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
26	27	28	29	30	31	1
Whritner Builders Timeline Review & Ballpark Estimate						
Initial Scope of Work & Plans to GC						
ANT: Full Drawing Set						
2	3	4	5	6	7	8
Whritner Builders Timeline Review & Ballpark Estimate						
ANT: Full Drawing Set						
9	10	11	12	13	14	15
Whritner Builders Timeline Review & Ballpark Estimate						
ANT: Full Drawing Set						
16	17	18	19	20	21	22
Engineer Intro & Work to Permit Drawings						
23	24	25	26	27	28	29
Engineer Intro & Work to Permit Drawings						
30	31	1	2	3	4	5
Engineer Intro & Work to Permit Drawings						
Whritner: Full Contract Price						
ANT: Demolition						

Stone House Project

Sep 2020 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
30	31	1	2	3	4	5
Engineer Intro & Work to Permit Drawings						
Whritner: Full Contract Price						
ANT: Demolition						
6	7	8	9	10	11	12
Engineer Intro & Work to Permit Drawings						
Whritner: Full Contract Price						
ANT: Demolition						
13	14	15	16	17	18	19
Engineer Intro & Work to Permit Drawings						
Whritner: Full Contract Price						
ANT: Demolition						
20	21	22	23	24	25	26
Engineer Intro & Work to Permit Drawings						
Whritner: Full Contract Price						
ANT: Demolition						
27	28	29	30	1	2	3
Whritner: Full Contract Price						
ANT: Demolition						
Engineer Intro & Work to Permit Drawings						

Stone House Project

Oct 2020 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
27	28	29	30	1	2	3
Whritner: Full Contract Price						
ANT: Demolition						
Engineer Intro & Work to Permit Drawings						
4	5	6	7	8	9	10
ANT: Demolition						
Whritner: Full Contract Price						
Elect: Inspect existing wiring						
GC: Inspect general conditions						
Plumber: Inspect existing pipes						
11	12	13	14	15	16	17
ANT: Demolition						
Permits						
18	19	20	21	22	23	24
ANT: Demolition						
Permits						
25	26	27	28	29	30	31
Permits						
ANT: Demolition						

Stone House Project

Nov 2020 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5	6	7
Permits						
8	9	10	11	12	13	14
Permits						
15	16	17	18	19	20	21
Permits						
	Order Rough Materials					
22	23	24	25	26	27	28
29	30	1	2	3	4	5
Rough Framing & Structural Work						
Whritner Builders						

Stone House Project

Dec 2020 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
29	30	1	2	3	4	5
Rough Framing & Structural Work						
Whritner Builders						
6	7	8	9	10	11	12
Rough Framing & Structural Work						
Rough Electrical						
Rough Plumbing						
13	14	15	16	17	18	19
Rough Electrical						
Rough Plumbing						
Rough HVAC						
Bury Propane Tank						
20	21	22	23	24	25	26
Rough Electrical				NO WORK - HOLIDAYS		
Rough Plumbing				NO WORK - HOLIDAYS		
Rough HVAC				NO WORK - HOLIDAYS		
27	28	29	30	31	1	2
NO WORK - HOLIDAYS						

Stone House Project

Jan 2021 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
27	28	29	30	31	1	2
NO WORK - HOLIDAYS						
3	4	5	6	7	8	9
NO WORK -	INSPECTION: R. Electrical					
	INSPECTION: R. Plumbing					
10	11	12	13	14	15	16
	INSPECTION: R. Building					
	Window Order Locked					
17	18	19	20	21	22	23
	Insulation					
24	25	26	27	28	29	30
	INSPECTION: Insulation					
31	1	2	3	4	5	6
	Sheetrock / Tape / Spackle					

Stone House Project

Feb 2021 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
31	1	2	3	4	5	6
Sheetrock / Tape / Spackle						
7	8	9	10	11	12	13
Sheetrock / Tape / Spackle						
14	15	16	17	18	19	20
Sheetrock / Tape / Spackle						
21	22	23	24	25	26	27
Bathroom Tile Work						
Windows: Renewal by Andersen						
Flooring						
Kitchen Install, Tom						
28	1	2	3	4	5	6
Bathroom Tile Work						
Kitchen Install, Tom						
Bar Install, Tom						
Doors & Trim						
Finish Electrical						

Stone House Project

Mar 2021 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
28	1	2	3	4	5	6
Bathroom Tile Work						
Kitchen Install, Tom			Bar Install, Tom			
Doors & Trim						
Finish Electrical						
7	8	9	10	11	12	13
Finish Electrical						
Doors & Trim						
Finish Plumbing						
Patio Pavers						
Kitchen/Bar						
14	15	16	17	18	19	20
Finish Electrical						
Finish Plumbing						
Outdoor Kitchen Install				Counter: Kit/Bar		
			Roof			
21	22	23	24	25	26	27
Finish Electrical						
Finish Plumbing						
Roof						
28	29	30	31	1	2	3
Solar Panels & Batteries						
Pool						

Stone House Project

Apr 2021 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
28	29	30	31	1	2	3
Solar Panels & Batteries						
Pool						
4	5	6	7	8	9	10
Solar Panels & Batteries						
11	12	13	14	15	16	17
Misc Delays for Safety						
18	19	20	21	22	23	24
Misc Delays for Safety						
25	26	27	28	29	30	1
Misc Delays for Safety						

Stone House Project

May 2021 (Eastern Time - New York)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
25	26	27	28	29	30	1
Misc Delays for Safety						
2	3	4	5	6	7	8
Final Electrical						
Final Plumbing						
9	10	11	12	13	14	15
Final Building						
16	17	18	19	20	21	22
CO						
23	24	25	26	27	28	29
30	31	1	2	3	4	5